Manitoba
Mineral Resources

Petroleum Branch
360-1395 Ellice Ave, Winnipeg MB R3G 3P2
T 204-945-6577 F 204-945-0586
www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT
(January 1/14 – September 15/14)

DRILLING ACTIVITY	To Sep 15/14	To Sep 16/13	2013 Total
Drilling Licences Issued	340	356	537
Licences Cancelled	10	60	62
Vertical Wells Drilled	34	20	32
Horizontal Wells Drilled	228	367	498
Stratigraphic Test Holes Drilled	0	1	2
Wells Drilled - Total	262	388	530
No. of Metres Drilled	487 185	740 583	1 020 796
Wells Re-entered	0	0	2
Wells Being Drilled	13	6	1
No. of Active Rigs	14	10	4
Wells Licenced but Not Spudded	263	162	200
Wells Completed as Potential Oil Wells	257	383	528
Wells Abandoned Dry	5	3	3
Wells Drilled but Not Completed	0	2	0
Other Completions	0	0	3
New Wells on Production	114	191	482

GEOPHYSICAL ACTIVITY

Geophysical Programs Licenced	10	10	17
Licences Cancelled	0	0	1
Kilometers Licenced	1 891	676	1 948
Kilometers Run	131	1 246	2 062

OIL PRICES (Average)	2014 $/m3 ($/bbl)	2013 $/m3 ($/bbl)
Month of July	639.55 (101.63)	663.73 (105.47)
Month of August	590.68 (93.86)	661.33 (105.09)

OIL PRODUCTION (M3)	2014	2013
Month of Jan	261 222.6	271 664.4
Cumulative Thru Jan 31	261 222.6	271 664.4

WEEKLY WELL ACTIVITY REPORT

15 September 2014

Lic. No.: 9425

ARC Waskada HZNTL C13-14-1-24 (WPM)
UWI: 104.13-14-001-24W1.00

Status: Completing (COMP)
Completing: 09-Sep-2014

Lic. No.: 9562

Flushing Virden 8-6-12-26 (WPM)
100.08-06-012-26W1.00

Revision to Field/Pool Status:
Field/Pool Code: 5 21A

Lic. No.: 9604

Legacy Coulter HZNTL 8-26-1-27 (WPM)
UWI: 100.08-26-001-27W1.00

Status: Completing (COMP)
Completing: 09-Sep-2014

Lic. No.: 9699

Epping et al Pierson HZNTL 6-5-2-29 (WPM)
UWI: 100.06-05-002-29W1.00

Revision to Report of: 09-Dec-2013
Contractor: Stampede Drilling Ltd.

Spud Date: 13-Sep-2014
K.B. Elevation: 477.79 m
Surface Casing: 244.50 mm @ 162.00 m with 13.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 15-Sep-2014

Lic. No.: 9733

Cromer Unit No. 1 HZNTL 1-23-9-28 (WPM)
UWI: 100.01-23-009-28W1.00

Status: Completing (COMP)
Completing: 15-Sep-2014

Lic. No.: 9765

Tundra Daly Sinclair HZNTL A8-5-9-29 (WPM)
UWI: 102.08-05-009-29W1.00

Status: Completing (COMP)
Completing: 15-Sep-2014

Lic. No.: 9776
Melita Pierson HZNTL 7-36-1-29 (WPM)
UWI: 100.07-36-001-29W1.00

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 23-Mar-2014
Field/Pool Code: 7 29B

Lic. No.: 9777
Melita Pierson HZNTL 16-36-1-29 (WPM)
UWI: 100.16-36-001-29W1.00

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 20-Mar-2014
Field/Pool Code: 7 29B

Lic. No.: 9785
Sinclair Unit No. 11 HZNTL 2-27-7-29 (WPM)
UWI: 102.02-27-007-29W1.00

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 14-Mar-2014
Field/Pool Code: 1 62B

Lic. No.: 9793
Tundra Daly Sinclair HZNTL A9-5-9-29 (WPM)
UWI: 103.09-05-009-29W1.00

Revision to Report of: 03-Feb-2014
Contractor: Ensign Canadian Drilling – Rig #90

Spud Date: 14-Sep-2014
K.B. Elevation: 543.74 m
Surface Casing: 244.50 mm @ 138.00 m with 11.5 t
Status: Rigging Up BOP's (RIG BOP)
Rigging Up BOP's: 15-Sep-2014

Lic. No.: 9794
EOG Pierson HZNTL 15-22-1-27 (WPM)
UWI: 100.15-22-001-27W1.00

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 10-Mar-2014
Field/Pool Code: 7 29B

Lic. No.: 9796
Tundra Daly Sinclair Prov. HZNTL 8-20-8-28 (WPM)
UWI: 100.08-20-008-28W1.00

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 13-Mar-2014
Field/Pool Code: 1 59AA

Lic. No.: 9798
EOG Pierson HZNTL A11-28-1-27 (WPM)
UWI: 102.11-28-001-27W1.00

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 18-Mar-2014
Field/Pool Code: 7 29B

Lic. No.: 9805
Tundra Daly Sinclair Prov. HZNTL 1-20-8-28 (WPM)
UWI: 100.01-20-008-28W1.00

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 16-Mar-2014
Field/Pool Code: 1 59AA

Lic. No.: 9808
Tundra Manson HZNTL 6-8-13-28 (WPM)
UWI: 100.06-08-013-28W1.02

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 04-Mar-2014
Field/Pool Code: 17 62B

Lic. No.: 9810
Tundra South Reston HZNTL 2-23-6-27 (WPM)
UWI: 100.02-23-006-27W1.00 - Leg #1
UWI: 100.02-23-006-27W1.02 - Leg #2
UWI: 100.02-23-006-27W1.03 - Leg #3

UWI: 100.02-23-006-27W1.00 - Leg #1

Finished Drilling: 10-Sep-2014
Total Depth: 2006.00 m

UWI: 100.02-23-006-27W1.02 - Leg #2

Kick-Off Date: 11-Sep-2014
Kick-Off Point: 946.00 m
Finished Drilling: 14-Sep-2014
Total Depth: 1928.00 m

UWI: 100.02-23-006-27W1.03 - Leg #3

Kick-Off Date: 15-Sep-2014
Kick-Off Point: 984.00 m
Status: Drilling Ahead (DR)
Drilling Ahead: 15-Sep-2014

Lic. No.: 9816
Red Beds Pierson HZNTL 13-26-2-28 (WPM)
UWI: 100.13-26-002-28W1.00

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 25-Mar-2014
Field/Pool Code: 7 42O

Lic. No.: 9827
Melita Pierson HZNTL 6-25-1-29 (WPM)
UWI: 100.06-25-001-29W1.00

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 25-Mar-2014
Field/Pool Code: 7 29B

Lic. No.: 9828
Tundra et al Daly Sinclair HZNTL 5-31-9-29 (WPM)
UWI: 100.05-31-009-29W1.00

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 27-Mar-2014
Field/Pool Code: 1 59D

Lic. No.: 9831
Waskada Unit No. 16 HZNTL 15-5-2-25 (WPM)
UWI: 102.15-05-002-25W1.00

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 28-Mar-2014
Field/Pool Code: 3 29A

Lic. No.: 9837
Tundra Daly Sinclair HZNTL 13-16-9-28 (WPM)
UWI: 100.13-16-009-28W1.02

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 29-Mar-2014
Field/Pool Code: 1 62B

Lic. No.: 9839
Tundra et al Daly Sinclair HZNTL 12-21-9-29 (WPM)
UWI: 103.12-21-009-29W1.00

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 15-Mar-2014
Field/Pool Code: 1 62B

Lic. No.: 9840
Corval et al Daly Sinclair HZNTL 13-26-8-28 (WPM)
UWI: 100.13-26-008-28W1.00

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 27-Mar-2014
Field/Pool Code: 1 59AA

Lic. No.: 9847
EOG Pierson HZNTL 4-31-1-28 (WPM)
UWI: 100.04-31-001-28W1.00

Finished Drilling: 08-Sep-2014
Total Depth: 1708.00 m
Intermediate Casing: 139.70 mm @ 1708.00 m with 46.0 t
Rig Released: 09-Sep-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 09-Sep-2014

Lic. No.: 9848
EOG Pierson HZNTL A4-31-1-28 (WPM)
UWI: 102.04-31-001-28W1.00

Revision to Report of: 10-Mar-2014
Contractor: Precision Drilling – Rig #156

Spud Date: 10-Sep-2014
K.B. Elevation: 467.65 m
Surface Casing: 219.10 mm @ 154.00 m with 13.0 t
Finished Drilling: 14-Sep-2014
Total Depth: 1767.00 m
Intermediate Casing: 139.70 m @ 1767.00 m with 47.0 t
Rig Released: 15-Sep-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 15-Sep-2014

Lic. No.: 9851
Tundra Daly Sinclair HZNTL 9-32-10-28 (WPM)
UWI: 100.09-32-010-28W1.00

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 03-Apr-2014
Field/Pool Code: 1 62A

Lic. No.: 9854
618555 SK Pierson HZNTL 13-25-1-29 (WPM)
UWI: 100.13-25-001-29W1.00

Status: Completing (COMP)
Completing: 09-Sep-2014

Lic. No.: 9864
Legacy et al Pierson HZNTL 10-31-1-28 (WPM)
UWI: 100.10-31-001-28W1.00

Status: Completing (COMP)
Completing: 15-Sep-2014

Lic. No.: 9865
Legacy Pierson HZNTL A15-31-1-28 (WPM)
UWI: 103.15-31-001-28W1.00

Status: Completing (COMP)
Completing: 15-Sep-2014

Lic. No.: 9866
EOG Waskada HZNTL 2-26-1-25 (WPM)
UWI: 100.02-26-001-25W1.00

Revision to Report of: 28-Apr-2014
Contractor: Precision Drilling – Rig #191

Spud Date: 14-Sep-2014
K.B. Elevation: 477.13 m
Surface Casing: 219.10 mm @ 165.00 m with 11.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 15-Sep-2014

Lic. No.: 9867
EOG Waskada HZNTL A2-26-1-25 (WPM)
UWI: 102.02-26-001-25W1.00

Revision to Report of: 28-Apr-2014
Contractor: Precision Drilling – Rig #191

Spud Date: 10-Sep-2014
K.B. Elevation: 476.93 m
Surface Casing: 219.10 mm @ 153.00 m with 11.0 t
Finished Drilling: 13-Sep-2014
Total Depth: 1645.00 m
Intermediate Casing: 139.70 mm @ 1644.00 m with 46.0 t
Rig Released: 14-Sep-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 14-Sep-2014

Lic. No.: 9868
EOG Waskada HZNTL B2-26-1-25 (WPM)
UWI: 103.02-26-001-25W1.00

Finished Drilling: 09-Sep-2014
Total Depth: 1696.00 m
Intermediate Casing: 169.70 mm @ 1696.00 m with 46.0 t
Rig Released: 10-Sep-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 10-Sep-2014

Lic. No.: 9869
EOG Waskada HZNTL B6-2-2-25 (WPM)
UWI: 103.06-02-002-25W1.00

Status: Completing (COMP)
Completing: 15-Sep-2014

Lic. No.: 9870
Waskada Unit No. 17 Prov. HZNTL A11-10-2-25 (WPM)
UWI: 104.11-10-002-25W1.00

Status: Completing (COMP)
Completing: 15-Sep-2014

Lic. No.: 9873
Legacy et al Pierson HZNTL A10-31-1-28 (WPM)
UWI: 102.10-31-001-28W1.00

Status: Completing (COMP)
Completing: 15-Sep-2014

Lic. No.: 9877
Corex Virden Prov. HZNTL 11-34-10-26 (WPM)
UWI: 102.11-34-010-26W1.00

Revision to Report of: 12-May-2014
Contractor: Betts Drilling Ltd. – Rig #4

Spud Date: 15-Sep-2014
K.B. Elevation: 451.08 m
Status: Running Casing (CSG)
Running Casing: 15-Sep-2014

Lic. No.: 9878
North Virden Scallion Unit No. 1 HZNTL 6-11-11-26 (WPM)
UWI: 102.06-11-011-26W1.00

Spud Date: 15-Sep-2014
K.B. Elevation: 453.82 m
Surface Casing: 244.50 mm @ 275.00 m with 23.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 15-Sep-2014

Lic. No.: 9880
Legacy Pierson Prov. HZNTL A8-29-1-28 (WPM)
UWI: 102.08-29-001-28W1.00

Spud Date: 08-Sep-2014
K.B. Elevation: 465.70 m
Surface Casing: 219.10 mm @ 165.50 m with 12.0 t
Finished Drilling: 12-Sep-2014
Total Depth: 2345.00 m
Intermediate Casing: 139.70 mm @ 2345.00 m with 59.0 t
Rig Released: 14-Sep-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 14-Sep-2014

Lic. No.: 9885
ARC Waskada HZNTL 10-7-1-24 (WPM)
UWI: 100.10-07-001-24W1.00

Finished Drilling: 10-Sep-2014
Total Depth: 1652.00 m
Intermediate Casing: 139.70 mm @ 1652.00 m with 50.78 t
Rig Released: 12-Sep-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 12-Sep-2014

Lic. No.: 9889
618555 SK Pierson HZNTL A13-25-1-29 (WPM)
UWI: 102.13-25-001-29W1.00

Status: Completing (COMP)
Completing: 09-Sep-2014

Lic. No.: 9890
Goodlands Unit No. 1 HZNTL A1-15-1-24 (WPM)
UWI: 102.01-15-001-24W1.00

Spud Date: 12-Sep-2014
K.B. Elevation: 529.84 m
Surface Casing: 219.10 mm @ 166.40 m with 14.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 15-Sep-2014

Lic. No.: 9912
North Virden Scallion Unit No. 1 HZNTL 16-10-11-26 (WPM)
UWI: 102.16-10-011-26W1.00

Spud Date: 09-Sep-2014
K.B. Elevation: 457.70 m
Surface Casing: 244.50 mm @ 273.00 m with 23.5 t
Finished Drilling: 14-Sep-2014
Total Depth: 1531.50 m
Intermediate Casing: 139.70 mm @ 1531.50 m with 30.5 t
Rig Released: 14-Sep-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 14-Sep-2014

Lic. No.: 9933
Virden Roselea Unit No. 1 HZNTL 10-24-10-26 (WPM)
UWI: 102.10-24-010-26W1.00

Status: Completing (COMP)
Completing: 15-Sep-2014

Lic. No.: 9943
Waskada Unit No. 16 HZNTL 10-9-2-25 (WPM)
UWI: 102.10-09-002-25W1.00

Status: Completing (COMP)
Completing: 09-Sep-2014

Lic. No.: 9944
Waskada Unit No. 16 HZNTL A10-9-2-25 (WPM)
UWI: 103.10-09-002-25W1.00

Status: Completing (COMP)
Completing: 09-Sep-2014

Lic. No.: 9950
Corval Daly Sinclair HZNTL C12-22-8-28 (WPM)
UWI: 105.12-22-008-28W1.00

Finished Drilling: 11-Sep-2014
Total Depth: 2294.00 m
Intermediate Casing: 139.70 mm @ 2294.00 m with 45.0 t
Rig Released: 12-Sep-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 12-Sep-2014

Lic. No.: 9951
Tundra Daly Sinclair Prov. HZNTL 4-28-9-29 (WPM)
UWI: 100.04-28-009-29W1.00

Intermediate Casing: 139.70 mm @ 2420.00 m with 50.9 t
Rig Released: 09-Sep-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 09-Sep-2014

Lic. No.: 9981
NAL Pierson Prov. HZNTL 4-6-3-28 (WPM)
UWI: 100.04-06-003-28W1.00

Please note revised UWI: 003-29W1 changed to 003-**28**W1

Lic. No.: 9994
Tundra Daly Sinclair Prov. HZNTL 5-11-10-29 (WPM)
UWI: 100.05-11-010-29W1.00

Status: Completing (COMP)
Completing: 15-Sep-2014

Lic. No.: 9995
Tundra Daly Sinclair Prov. HZNTL A1-16-8-28 (WPM)
UWI: 102.01-16-008-28W1.00

Revision to Report of: 14-Jul-2014
Contractor: Trinidad Drilling Ltd. – Rig #12

Spud Date: 10-Sep-2014
K.B. Elevation: 501.71 m
Surface Casing: 244.50 mm @ 138.50 m with 12.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 15-Sep-2014

Lic. No.: 9998
Red River Daly Sinclair HZNTL A3-19-7-29 (WPM)
UWI: 102.03-19-007-29W1.00

Spud Date: 14-Sep-2014
K.B. Elevation: 543.95 m
Surface Casing: 244.50 mm @ 147.00 m with 12.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 15-Sep-2014

Lic. No.: 10000
Tundra Daly Sinclair HZNTL A16-8-9-29 (WPM)
UWI: 102.16-08-009-29W1.00

Finished Drilling: 13-Sep-2014
Total Depth: 2213.00 m
Intermediate Casing: 139.70 mm @ 2213.00 m with 45.0 t
Rig Released: 14-Sep-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 14-Sep-2014

Lic. No.: 10010
Tundra Daly Sinclair Prov. HZNTL A8-6-10-28 (WPM)
UWI: 102.08-06-010-28W1.00

Finished Drilling: 08-Sep-2014
Total Depth: 2102.00 m
Intermediate Casing: 139.70 mm @ 2102.00 m with 42.5 t
Rig Released: 09-Sep-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 09-Sep-2014

Lic. No.: 10017
Tundra Daly Sinclair HZNTL 8-3-9-29 (WPM)
UWI: 102.08-03-009-29W1.00

Revision to Report of: 11-Aug-2014
Contractor: Trinidad Drilling Ltd. – Rig #65

Spud Date: 09-Sep-2014
K.B. Elevation: 530.65 m
Surface Casing: 244.50 mm @ 139.00 m with 13.5 t
Status: Drilling Ahead (DR)
Drilling Ahead: 15-Sep-2014

Lic. No.: 10018
Tundra Daly Sinclair HZNTL A14-12-10-29 (WPM)
UWI: 102.14-12-010-29W1.00

Status: Completing (COMP)
Completing: 15-Sep-2014

Lic. No.: 10023
Virden Roselea Unit No. 2 HZNTL 16-5-11-25 (WPM)
UWI: 102.16-05-011-25W1.00

Status: Completing (COMP)
Completing: 15-Sep-2014

Lic. No.: 10024
Virden Roselea Unit No. 2 HZNTL A16-5-11-25 (WPM)
UWI: 103.16-05-011-25W1.00

Status: Completing (COMP)
Completing: 15-Sep-2014

Lic. No.: 10027
Melita Pierson HZNTL 2-36-1-29 (WPM)
UWI: 100.02-36-001-29W1.00

Status: Completing (COMP)
Completing: 09-Sep-2014

Lic. No.: 10029
Tundra et al Daly Sinclair HZNTL 4-22-9-28 (WPM)
UWI: 102.04-22-009-28W1.00

Finished Drilling: 13-Sep-2014
Total Depth: 2358.00 m
Intermediate Casing: 139.70 mm @ 984.00 m with 40.0 t
Rig Released: 14-Sep-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 14-Sep-2014

Lic. No.: 10030

Tundra et al Daly Sinclair HZNTL A4-22-9-28 (WPM)
UWI: 103.04-22-009-28W1.00

Revision to Report of: 11-Aug-2014
Contractor: Trinidad Drilling Ltd. – Rig #14

Spud Date: 14-Sep-2014
K.B. Elevation: 499.46 m
Surface Casing: 244.50 mm @ 139.00 m with 15.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 15-Sep-2014

Lic. No.: 10032

Tundra Daly Sinclair Prov. HZNTL A8-16-8-28 (WPM)
UWI: 103.08-16-008-28W1.00

Intermediate Casing: 139.70 mm @ 916.23 m with 41.42 t
Rig Released: 10-Sep-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 10-Sep-2014

Lic. No.: 10038

EOG Waskada HZNTL B3-2-2-25 (WPM)
UWI: 104.03-02-002-25W1.00

Revision to Report of: 25-Aug-2014
Contractor: Precision Drilling – Rig #156

Spud Date: 15-Sep-2014
K.B. Elevation: 477.23 m
Status: Drilling Ahead (DR)
Drilling Ahead: 15-Sep-2014

Lic. No.: 10044

Antler River Pierson HZNTL 4-5-2-27 (WPM)
UWI: 100.04-05-002-27W1.00

Status: Completing (COMP)
Completing: 12-Sep-2014

Lic. No.: 10050

Tundra et al Birdtail Prov. HZNTL 1-4-16-27 (WPM)
UWI: 100.01-04-016-27W1.00

Spud Date: 10-Sep-2014
K.B. Elevation: 477.03 m
Surface Casing: 244.50 mm @ 152.00 m with 11.0 t
Finished Drilling: 14-Sep-2014
Total Depth: 1674.00 m
Intermediate Casing: 177.70 mm @ 684.00 m with 10.0 t
Rig Released: 15-Sep-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 15-Sep-2014

Lic. No.: 10054

Corex Virden Prov. A7-6-11-25 (WPM)
UWI: 102.07-06-011-25W1.00

Spud Date: 09-Sep-2014
K.B. Elevation: 441.28 m
Surface Casing: 244.50 mm @ 372.00 m with 32.0 t
Finished Drilling: 12-Sep-2014
Total Depth: 748.00 m
Intermediate Casing: 177.80 mm @ 748.00 m with 11.5 t
Rig Released: 14-Sep-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 14-Sep-2014

Lic. No.: 10055

Tundra Birdtail HZNTL 12-5-16-27 (WPM)
UWI: 100.12-05-016-27W1.00

Spud Date: 15-Sep-2014
K.B. Elevation: 481.17 m
Status: Drilling Ahead (DR)
Drilling Ahead: 15-Sep-2014

Lic. No.: 10064

NAL Pierson HZNTL 15-4-3-29 (WPM)
UWI: 100.15-04-003-29W1.00

Licence Issued: 09-Sep-2014
Licensee: NAL Resources Ltd.
Mineral Rights: NAL Resources Ltd.
Contractor: Precision Drilling - Rig# 409
Surface Location: 13B-03-03-29
Co-ords: 260.00m (S) of (N) boundary of Sec. 3
120.00m (E) of (W) boundary of Sec. 3
Grd Elev: 478.11 m
Proj. TD: 1838.62 m (Triassic)
Field: Pierson
Classification: DEVELOPMENT (CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10065

CPEC St. Lazare Prov. HZNTL 4-14-16-28 (WPM)
UWI: 100.04-14-016-28W1.00 Leg #1
UWI: 100.10-11-016-28W1.02 Leg #2

Licence Issued: 09-Sep-2014
Licensee: Crescent Point Energy
Mineral Rights: Crescent Point Energy
Contractor: Red Dog Drilling Inc. - Rig# 2
Surface Location: 04A-13-16-28
Co-ords: 139.64m (N) of (S) boundary of Sec. 13
383.49m (E) of (W) boundary of Sec. 13
Grd Elev: 491.18 m
Proj. TD: 2017 m (Mississippian)
Area: St. Lazare
Classification: EXPLORATORY (NEW FIELD WILDCAT)
Status: Location(LOC)

Lic. No.: 10066
CPEC Manson HZNTL 8-5-13-28 (WPM)
UWI: 100.08-05-013-28W1.00

Licence Issued: 09-Sep-2014
Licensee: Crescent Point Energy
Mineral Rights: Crescent Point Energy
Contractor: Red Dog Drilling Inc. - Rig# 2
Surface Location: 13B-05-13-28
Co-ords: 218.00m (S) of (N) boundary of Sec. 05
50.00m (E) of (W) boundary of Sec. 05
Grd Elev: 499.42 m
Proj. TD: 2300.00 m (Mississippian)
Field: Manson
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10067
Tundra Daly Sinclair Prov. HZNTL A16-26-9-29 (WPM)
UWI: 103.16-26-009-29W1.00

Licence Issued: 09-Sep-2014
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Tundra Oil & Gas Partnership
Contractor: Trinidad Drilling Ltd. - Rig# 14
Surface Location: 01A-26-09-29
Co-ords: 60.00m (N) of (S) boundary of Sec. 26
171.59m (W) of (E) boundary of Sec. 26
Grd Elev: 513.63 m
Proj. TD: 2173.4 m (Mississippian)
Field: Daly Sinclair
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10068
Tundra Daly Sinclair HZNTL 16-26-9-28 (WPM)
UWI: 102.16-26-009-28W1.00

Licence Issued: 09-Sep-2014
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Tundra Oil & Gas Partnership
Contractor: Trinidad Drilling Ltd. - Rig# 9
Surface Location: 13B-26-09-28
Co-ords: 227.00m (S) of (N) boundary of Sec. 26
75.00m (E) of (W) boundary of Sec. 26
Grd Elev: 494.87 m
Proj. TD: 2184.7 m (Mississippian)
Field: Daly Sinclair
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10069

Tundra Daly Sinclair HZNTL 9-26-9-28 (WPM)
UWI: 102.09-26-009-28W1.00

Licence Issued: 09-Sep-2014
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Tundra Oil & Gas Partnership
Contractor: Ensign Canadian Drilling - Rig# 90
Surface Location: 12C-26-09-28
Co-ords: 466.34m (S) of (N) boundary of Sec. 26
60.00m (E) of (W) boundary of Sec. 26
Grd Elev: 495.17 m
Proj. TD: 2231.1 m (Mississippian)
Field: Daly Sinclair
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10070

Tundra et al Daly Sinclair HZNTL A8-1-9-29 (WPM)
UWI: 102.08-01-009-29W1.00

Licence Issued: 10-Sep-2014
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Tundra Oil & Gas Partnership
Contractor: Trinidad Drilling Ltd. - Rig# 14
Surface Location: 05B-01-09-29
Co-ords: 505.97m (N) of (S) boundary of Sec. 1
60.00m (E) of (W) boundary of Sec. 1
Grd Elev: 521.30 m
Proj. TD: 2200.3 m (Mississippian)
Field: Daly Sinclair
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10071

Tundra et al Daly Sinclair HZNTL A1-1-9-29 (WPM)
UWI: 102.01-01-009-29W1.00

Licence Issued: 10-Sep-2014
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Tundra Oil & Gas Partnership
Contractor: Trinidad Drilling Ltd. - Rig# 14
Surface Location: 04C-01-09-29
Co-ords: 272.00m (N) of (S) boundary of Sec. 1
60.00m (E) of (W) boundary of Sec. 1
Grd Elev: 520.90 m
Proj. TD: 2202.1 m (Mississippian)
Field: Daly Sinclair
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10072 Tundra Daly Sinclair HZNTL B8-5-9-29 (WPM)
UWI: 103.08-05-009-29W1.00

Licence Issued: 10-Sep-2014
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Tundra Oil & Gas Partnership
Contractor: Trinidad Drilling Ltd. - Rig# 14
Surface Location: 05C-05-09-29
Co-ords: 650.97m (N) of (S) boundary of Sec. 5
60.00m (E) of (W) boundary of Sec. 5
Grd Elev: 540.78 m
Proj. TD: 2252.6 m (Mississippian)
Field: Daly Sinclair
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10073 Tundra Daly Sinclair HZNTL B9-5-9-29 (WPM)
UWI: 104.09-05-009-29W1.00

Licence Issued: 10-Sep-2014
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Tundra Oil & Gas Partnership
Contractor: Trinidad Drilling Ltd. - Rig# 14
Surface Location: 12B-05-09-29
Co-ords: 619.35m (S) of (N) boundary of Sec. 5
60.00m (E) of (W) boundary of Sec. 5
Grd Elev: 540.17 m
Proj. TD: 2278.9 m (Mississippian)
Field: Daly Sinclair
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10074 Tundra et al Miniota 6-34-13-27 (WPM)
UWI: 100.06-34-013-27W1.00

Licence Issued: 10-Sep-2014
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Tundra Oil & Gas Partnership
Contractor: Trinidad Drilling Ltd. - Rig# 10
Surface Location: 06-34-13-27
Co-ords: 663.66m (N) of (S) boundary of Sec. 34
515.00m (E) of (W) boundary of Sec. 34
Grd Elev: 465.97 m
Proj. TD: 681.1 m (Devonian)
Area: Miniota
Classification: EXPLORATORY (NEW FIELD WILDCAT)
Status: Location(LOC)

Lic. No.: 10075

Tundra Daly Sinclair HZNTL A1-22-8-28 (WPM)
UWI: 102.01-22-008-28W1.00

Licence Issued: 10-Sep-2014
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Tundra Oil & Gas Partnership
Contractor: Trinidad Drilling Ltd. - Rig# 10
Surface Location: 01A-21-08-28
Co-ords: 127.88m (N) of (S) boundary of Sec. 21
60.00m (W) of (E) boundary of Sec. 21
Grd Elev: 493.03 m
Proj. TD: 2304.5 m (Mississippian)
Field: Daly Sinclair
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10076

Tundra Daly Sinclair Prov. HZNTL 13-34-8-29 (WPM)
UWI: 102.13-34-008-29W1.00

Licence Issued: 10-Sep-2014
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Tundra Oil & Gas Partnership
Contractor: Trinidad Drilling Ltd. - Rig# 10
Surface Location: 13B-35-08-29
Co-ords: 348.93m (S) of (N) boundary of Sec. 35
60.00m (E) of (W) boundary of Sec. 35
Grd Elev: 524.70 m
Proj. TD: 2378.2 m (Mississippian)
Field: Daly Sinclair
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10077

Tundra Daly Sinclair Prov. HZNTL A1-34-8-28 (WPM)
UWI: 102.01-34-008-28W1.00

Licence Issued: 10-Sep-2014
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Tundra Oil & Gas Partnership
Contractor: Trinidad Drilling Ltd. - Rig# 10
Surface Location: 04C-34-08-28
Co-ords: 219.97m (N) of (S) boundary of Sec. 34
45.00m (E) of (W) boundary of Sec. 34
Grd Elev: 481.49 m
Proj. TD: 2174.7 m (Mississippian)
Field: Daly Sinclair
Classification: DEVELOPMENT (NON CONFIDENTIAL)
Status: Location(LOC)

Lic. No.: 10078

Elcano Miniota 5-6-13-26 (WPM)
UWI: 100.05-06-013-26W1.00

Licence Issued: 10-Sep-2014
Licensee: ELCANO EXPLORATION INC.
Mineral Rights: ELCANO EXPLORATION INC.
Contractor: Alliance Drilling - Rig# 6
Surface Location: 05-06-13-26
Co-ords: 612.00m (N) of (S) boundary of Sec. 6
256.00m (E) of (W) boundary of Sec. 6
Grd Elev: 464.92 m
Proj. TD: 593 m (Mississippian)
Area: Miniota
Classification: DEVELOPMENT (CONFIDENTIAL)

Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 15-Sep-2014

Lic. No.: 10079

Elcano Miniota 16-1-13-27 (WPM)
UWI: 100.16-01-013-27W1.00

Licence Issued: 10-Sep-2014
Licensee: ELCANO EXPLORATION INC.
Mineral Rights: ELCANO EXPLORATION INC.
Contractor: Alliance Drilling - Rig# 6
Surface Location: 16-01-13-27
Co-ords: 115.00m (S) of (N) boundary of Sec. 1
267.00m (W) of (E) boundary of Sec. 1
Grd Elev: 464.11 m
Proj. TD: 594 m (Mississippian)
Area: Miniota
Classification: EXPLORATORY (OUTPOST)

Spud Date: 11-Sep-2014
K.B. Elevation: 468.91 m
Surface Casing: 219.10 mm @ 143.00 m with 9.5 t
Finished Drilling: 13-Sep-2014
Total Depth: 586.00 m
Production Casing: Run
Rig Released: 14-Sep-2014
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 14-Sep-2014

Lic. No.: 10080

Corval Daly Sinclair HZNTL D12-22-8-28 (WPM)
UWI: 106.12-22-008-28W1.00

Licence Issued: 12-Sep-2014
Licensee: Corval Energy Ltd.
Mineral Rights: Corval Energy Ltd.
Contractor: Crusader Drilling Corp. - Rig# 1
Surface Location: 12A-27-08-28
Co-ords: 716.51m (S) of (N) boundary of Sec. 27
322.54m (E) of (W) boundary of Sec. 27
Grd Elev: 479.63 m
Proj. TD: 2295.53 m (Mississippian)
Field: Daly Sinclair
Classification: DEVELOPMENT (NON CONFIDENTIAL)

Spud Date: 12-Sep-2014
K.B. Elevation: 484.28 m
Surface Casing: 244.50 mm @ 139.00 m with 12.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 15-Sep-2014